



COURSE RENOVATION UPDATE

Week Six | June 8 - June 13, 2026

Prepared by Clay Johnston, Director of Agronomy

SAFETY NOTICE: GOLF COURSE CLOSED — ACTIVE CONSTRUCTION ZONE

The golf course remains completely closed to all member access. Active construction is ongoing across all 18 holes.

Please do not access the course on foot, by bicycle, by cart, or with pets under any circumstances. The driving range remains open for your use.

June 15, 2026

Dear Members of Escondido Golf & Lake Club,

Week Six brought continued momentum across all areas of the project. Collar and approach sod installation began on Holes 1 and 2, marking the first grassing activity on the course since renovation began. Integrity Golf Construction crews worked across the property simultaneously, advancing bunker reconstruction, irrigation installation, and site preparation on the back nine. The project remains on schedule with sprigging of all 18 greens targeted for mid-July 2026.

OVERALL PROJECT MILESTONE STATUS

The table below reflects the current status of all major work categories as of June 13, 2026.

WORK CATEGORY	STATUS	NOTES
Green Demolition & Coreout — All 18 Greens	COMPLETE	All 18 greens, practice green, and chipping green demo and coreout finished
Rototilling — All 18 Greens & Practice Green	COMPLETE	All green surfaces rototilled and prepared following demolition
Soil Fumigation — Greens #1 through #9	COMPLETE	Applied by licensed contractor; degassing complete; surfaces ready for grow-in
Soil Fumigation — Greens #10 through #18 & Practice Green	COMPLETE	Application and degassing complete on all back nine greens and practice green

Bunker Demo & Drainage — Front Nine (Holes #1-#9)	COMPLETE	Demolition, irrigation, and Bunker Solution installation finished on all front nine bunkers
Bunker Demo & Drainage — Back Nine (Holes #10-#14)	COMPLETE	Demolition complete; Bunker Solution installation in progress on Holes #10 through #14
Bunker Demo & Drainage — Back Nine (Holes #15-#18)	IN PROGRESS	Demolition ongoing; completion targeted end of week of June 15
Bunker Reconstruction — Holes #10 through #13	IN PROGRESS	Liner installation and final shaping underway; progressing toward completion
Fairway Bunker Work — Holes #1 and #2	IN PROGRESS	Cutting and removal of turf, existing sand, and pipe complete; facing and shaping underway
Fairway Bunker Work — Holes #3 through #18	UPCOMING	Scheduled in sequence following completion of Holes #1 and #2
Bunker Irrigation — Front Nine	COMPLETE	Bunker irrigation installation complete on all front nine green complexes and collar areas
Bunker Irrigation — Back Nine (Holes #10-#13)	COMPLETE	Bunker irrigation installation complete through Hole #13
Bunker Irrigation — Back Nine (Holes #14-#18)	IN PROGRESS	Pipe installation and head placement continuing through the week
Green Prep for Sod — Holes #1 through #7	COMPLETE	Final grade and surface preparation complete; sod installation underway or complete
Green Prep for Sod — Holes #8 through #18	IN PROGRESS	Preparation advancing in sequence; Holes #8-#10 targeted for completion week of June 15
Collar & Approach Sod Installation — Holes #1 and #2	IN PROGRESS	Sod installation began June 12-13; irrigation activated for early establishment
Collar & Approach Sod Installation — Holes #3 through #18	UPCOMING	Scheduled to roll through end of June as preparation on each hole is completed
Greens Sprigging — All 18 Greens & Practice Green	UPCOMING	All 18 greens and practice green targeted for sprigging in mid-July 2026

WEEK SIX PROGRESS SUMMARY: JUNE 8 TO JUNE 13, 2026

The following work was completed or advanced this week by Integrity Golf Construction:

WORK CATEGORY	STATUS	NOTES
Collar & Approach Sod — Holes #1 and #2	COMPLETE	Sod installation began on collar and approach areas for Holes #1 and #2 on June 12-13; irrigation cycles activated to support establishment
Green Preparation — Holes #6 and #7	COMPLETE	Final grading and surface preparation completed for collar and approach sod installation

Green Preparation — Holes #8 and #9	IN PROGRESS	Preparation for sod installation underway; completion targeted by end of week of June 15
Bunker Reconstruction — Holes #11, #12, and #13	IN PROGRESS	Liner installation and shaping advancing on Holes #11-#13; Hole #11 liner substantially complete
Bunker Demo — Holes #15, #16, and #18	IN PROGRESS	Existing sand, drainage, gravel, and pipe removed from Holes #15, #16, and #18
Fairway Bunker Work — Holes #1 and #2	IN PROGRESS	Turf cutting and removal complete on fairway bunker areas; existing sand piled; facing and shaping of bunker faces underway
Irrigation — Holes #14 through #18	IN PROGRESS	Pipe installation and sprinkler head placement advancing through the back nine

COMING UP: WEEK OF JUNE 15, 2026

Work planned for the week ahead as outlined by Integrity Golf Construction:

WORK CATEGORY	STATUS	NOTES
Collar & Approach Sod — Holes #3 through #7	IN PROGRESS	Sod installation scheduled to continue on Holes #3 through #7 as preparation on each hole is confirmed complete
Green Preparation — Holes #8 through #10	UPCOMING	Final grading and surface preparation to be completed in advance of sod installation
Bunker Demo — Holes #15-#18 Completion	UPCOMING	Demolition of remaining greenside bunkers targeted for completion; Bunker Solution installation to begin on Holes #15-#18
Bunker Reconstruction — Holes #13 and #14	UPCOMING	Liner installation and final shaping scheduled to advance on Holes #13 and #14
Irrigation — Holes #15 through #18	UPCOMING	Irrigation pipe and head installation to continue through completion of back nine
Fairway Bunker Work — Holes #1 and #2 Continued	UPCOMING	Bunker face work and final shaping to continue on fairway bunker complexes on Holes #1 and #2

REFERENCE PHOTOGRAPHY: HOLES 1 AND 2, JUNE 13, 2026

The aerial photographs below were taken on June 13, 2026 and document the green complex construction progress and collar and approach sod installation on Holes 1 and 2.



Hole #1 Green Complex — June 13, 2026



Hole #1 Collar & Approach Sod Installation — June 13, 2026



Hole #2 Green Complex — June 13, 2026



Hole #2 Collar & Approach Sod Installation — June 13, 2026

IN-HOUSE AGRONOMY WORK: WHAT YOUR GROUNDS TEAM HAS BEEN DOING

While Integrity Golf Construction has been focused on green complexes, bunkers, and fairway areas, our in-house agronomy team has been maintaining the property and advancing supplemental improvement work throughout the closure window.

WORK CATEGORY	STATUS	DETAILS
Chipping Green — Surface Stripped for Sprigging	COMPLETE	Chipping green closed to member use; putting surface stripped and prepared; will be sprigged alongside Greens #1-#18 in mid-July
Driving Range — Tee Deck Conditioning	COMPLETE	Vertical mowing, topdressing, and conditioning of the main tee deck completed; range remains open for member use throughout the closure
Pump House — Filter Replacement	COMPLETE	New filter installed in Pump House; system running smoothly and coordinating full irrigation delivery for contractor and establishment needs
Fairways — Spray Program	COMPLETE	All fairways treated with soil conditioner, plant growth regulator, and nutrients
Fairways — Vertical Mowing	COMPLETE	Two passes of vertical mowing completed across all fairways
Fairways — Aerification	COMPLETE	Full aerification of all fairways completed
Fairways — Sand Topdressing Program	IN PROGRESS	Sand topdressing completed on front nine; continuing on back nine; growth regulator, soil conditioner, and nutrient applications are ongoing
Fertility Program — Course-Wide Granular Application	COMPLETE	Course-wide granular fertility program completed on golf course; Lake Club, Great House, and cottage area lawns are in the final stages
Tees — Targeted Herbicide Spray Program	COMPLETE	Selective herbicide program on all tee surfaces is continuing to control weeds ahead of reopening
Rough Areas — Soil Conditioner & Herbicide Spray	IN PROGRESS	Wall-to-wall application of soil conditioner, nutrients, and selective herbicide for nut sedge, crabgrass, and dallisgrass removal
Native Areas — Detail Mowing	COMPLETE	Detail mowing of all native areas is ongoing throughout the renovation period
Sodding — Bare Areas Under Trees & Cart Paths	IN PROGRESS	Ongoing sodding of bare areas throughout the property including tree lines and cart path edges; Holes #4, #6, #10, putting green surrounds, and cart path edges #1-#9 completed
Erosion Control — Hole #10 Cart Path	COMPLETE	Erosion control repairs along the Hole #10 cart path are complete; sod and erosion control installation ongoing along additional cart path edges
Creek Cleanout — Holes #15 through #17	COMPLETE	Original creek edges reestablished from Hole #15 through Hole #17 through material removal and deep edge cleanup to restore original design intent

Creek Detailing — Holes #6 and #7	UPCOMING	Creek cleanout and detailing scheduled for coming weeks as contractor work shifts to those corridors
Drain Line Repairs — Course-Wide	IN PROGRESS	Broken and damaged drain line repairs continuing course-wide; Holes #7 and #17 complete; work at Hole #10 is ongoing; supplemental drainage added around green complexes
Valve Boxes — Raising & Replacement Around Greens	IN PROGRESS	Raising and replacing valve boxes around green complexes is continuing in preparation for sprigging and grow-in
Tree Root Pruning — Course-Wide	COMPLETE	Contracted tree root pruning service complete; all trees along fairways, in roughs, around tee complexes, and green surrounds and complexes have been treated
Natural Granite Outcrop Detailing & Planting	UPCOMING	Full detailing and selective planting in all granite outcrop areas to match the Hill Country landscape; Holes #8, #12, #13, #16, and #17
Pond Cleanout — Hole #7	COMPLETE	Full cleanout of Hole #7 pond completed
Irrigation Management — Post-Sod Establishment	IN PROGRESS	Irrigation cycles established on Holes #1 and #2 following sod installation to promote rooting and early establishment; delivery coordinated daily with contractor needs

A NOTE OF GRATITUDE

Six weeks in, and this week brought a moment worth marking: the first sod went down on Holes 1 and 2. After weeks of demolition, fumigation, and preparation, seeing new turf on the ground is a tangible sign of where this project is headed. The collar and approach areas on those holes are being established now, and sod will continue rolling across the course through the end of June.

Integrity Golf Construction has been outstanding in their coordination, and the pace of work across all fronts reflects a crew that is fully committed to this schedule. We remain on track for greens sprigging late June – early July, and the course you come back to will be something exceptional.

Thank you, as always, for your patience and your continued enthusiasm for this project. We look forward to sharing another update next week.

With warm regards,

Clay Johnston

Director of Agronomy | Escondido Golf & Lake Club

(601) 562-5533 | cjohnston@eglc.org